

# 3<sup>rd</sup> DELPHI Dismantling Meeting



Monday, 11 Dec 2000, 8:15 h

Progress during week 49

Planning for week 50

A.O.B

# Progress during last week (week 49)



ID	Task Name	Sun 3 Dec	Mon 4 Dec	Tue 5 Dec	Wed 6 Dec	Thu 7 Dec	Fri 8 Dec	Sat 9 Dec	Sun 10 Dec	
		S	M	T	W	T	F	S	S	
1	dem. Electronique A,B,C,D		P. Gavillet + groupes							
2	ouverture caniveau / cable det. Incendie SG-SX			Maksimovic + renfort ST/HM ✓						
3	mise en securite SG8			J. Gomez ✓						
4	Dem. racks SG8 labo mix							Andrea,Sari,Leon ✓		
5	mise en securite electrique UX85 (C>A>B>D)							J. Gomez ✓		
6	finition des rallonges, raccordement eclairages				Patrick,Hassaine ✓					
7	re-installation eclairage							Dominique,Hassaine ✓		
8	mise en securite SDN, IGD, GSS, Halon				N. Bourgeois ✓					
9										
10	Prep. Alim. Sol. D3				Ron Forrest ✓					
11	dem. Bouchon PX85				Dominique,Jean ✓					
12	Prep./Dem. Cannes Cryo				K. Barth + pontiers ✓					
13										
14	extraction MVTX				K. Osterberg ✓					
15	MUE							Oxford ✓		
16										
17	Separation Barrel - S.d.C. B							selon resources ✓		
18	Dem. construction alu parking							selon resources ✓		

Took only 1 day !

Very good progress !

Help by colleagues from Prague

# Planning for this week (week 50)



ID	Task Name	Sun 10 Dec	Mon 11 Dec	Tue 12 Dec	Wed 13 Dec	Thu 14 Dec	Fri 15 Dec	Sat 16 Dec	Sun 17 Dec	Mon 18 Dec	Tue 19 Dec	Wed 20 Dec	
		S	M	T	W	T	F	S	S	M	T	W	
1	remove gas racks from B4		crane men + gas team + Patrick										
2	remove electronics		Philippe + team + det. groups										
3	Install platform on endcap C		Jean, Bernard										
4	move endcap to garage			Jean, Bernard									
5	extract RIF C chambers and drift boxes												
6	remove beampipe				R. Veness								
7	remove ID					ID team							
8	separate JET/Straws						ID team						
9	Install tools for TPC opening						TPC team						
10	MUB		Oxford										
11	Put endcap A on rolls						Jean, Bernard						
12	Move endcap A									Jean, Bernard			
13	Continue TPC opening												

Again very dense programme !

# Status of electronics removal



	2 0 0 0					2 0 0 1				
Week:	--48--	--49--	--50--	--51--	.....	-- 2--	-- 3--	-- 4--	-- 5--	-- 6--
Dates	27 01	04 08	11 15	18 22		08 12	15 19	22 26	29 02	05 09
Central	DAS+SC	ID								
Detector	FCA	HPC->	BRICH			VD/pix				
	FCB	TPC->	FRICH							
	STIC	OD ->	VD							
	MUB	TOF->	HACMUS							

Also here very good progress. Thanks to Andre, Philippe, Fabrice + Olivier !