



7th DELPHI Dismantling Meeting

Monday, 22 Jan 2001, 8:15 h

Progress during week 03/2001

Planning for week 04/2001

A.O.B

Progress during last week (week 3/2001)



ID	Task Name	15 Jan '01							22 Jan '01		
		S	M	T	W	T	F	S	S	M	
1	remove FEMC electronics A2		[blue hatched bar]					postponed			
2	remove FEMC det. Electronics A		[blue hatched bar]					postponed			
3	remove FEMC modules (C)		[blue hatched bar]					1/2. Good progress			
4	remove TOF planks (C)		[blue hatched bar]					almost finished			
5	remove water pipes (B4)		[blue hatched bar]								
6	remove RICH tanks (B3/4)		[blue hatched bar]								
7	remove balcony B4		[blue hatched bar]								
8	remove passerelle B4-Barrel			[blue hatched bar]							
9	remove B4/B3				[blue hatched bar]						
10	store B3 in SX hall					[blue hatched bar]	will be done today				
11	clean up C3		[blue hatched bar]								
12	prepare gas racks A3			[blue hatched bar]					To be continued		

Problems:

Hübner/Cashmore/Stassinakis have still not made much progress ! Now the DG and the French ambassador are involved !

Week 3



Week 4



Planning for this week (week 4/2001)



ID	Task Name	22 Jan '01						
		S	M	T	W	T	F	S
1	remove/lift TOF planks (C)		■					
2	remove FEMC modules (C) + electronic		■	■	■	■	■	■
3	prepare MUB frame (C)		■					
4	remove remaining MUB outer chambers			■	■	■	■	■
5	store B3 in SX8		■	■	■			
6	prepare B2 / B1 for removal			■	■	■	■	■
7	recuperate RIB VHV cable (A)		■					
8	cont. cable / pipework removal		■	■	■	■	■	■
9	clean up A3		▤	▤	▤	▤		
10	prepare plates for rail ducts				▤	▤	▤	▤