

2nd DELPHI Dismantling Meeting



Monday, 4 Dec 2000, 8:15 h

Progress during week 48

Planning for week 49

A.O.B

Progress during last week (week 48)



| ID | Task Name | Duration | Start | 27 Nov '00 | | | | | | | 4 Dec '00 | | | | | |
|----|--|----------|--------------|------------|---|---|---|---|---|---|-----------|---|---|---|---|---|
| | | | | S | M | T | W | T | F | S | S | M | T | W | | |
| 10 | LASER BOX A + C - Dép. | 2 days | Fri 24/11/00 | █ | | ✓ | | | | | | | | | | |
| 11 | STIC A - Dépose | 2 days | Mon 27/11/00 | | █ | █ | ✓ | | | | | | | | | |
| 12 | STIC C - Dépose + Réassemblage | 2 days | Tue 28/11/00 | | | █ | █ | ✓ | | | | | | | | |
| 13 | Retrait SCQs (Déconnexion Ch à vide) | 5 days | Mon 27/11/00 | █ | █ | █ | █ | █ | | | | | | | | |
| 14 | Couronnes LASER | 1 day | Wed 29/11/00 | | | | | █ | | | | | | | | |
| 15 | VERTEX | 2 days | Fri 1/12/00 | | | | | | █ | █ | | | | | | |
| 16 | remove FCA | 2 days | Tue 5/12/00 | | | | | | | █ | █ | | | | | |
| 17 | MUB Prepare electronics | 5 days | Mon 27/11/00 | █ | █ | █ | █ | █ | | | | | | | | |
| 18 | MUB remove peripheral chambers, preparation fc | 15 days | Mon 27/11/00 | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ |
| 19 | | | | | | | | | | | | | | | | |
| 20 | remove central electronics | 10 days | Mon 27/11/00 | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ | █ |
| 21 | Bouchon PX / Gaine d'extraction | 2 days | Mon 27/11/00 | █ | █ | ✓ | | | | | | | | | | |
| 22 | Vidange circuits EM-EG-EDem- | 2 days | Mon 27/11/00 | █ | █ | ✓ | | | | | | | | | | |
| 23 | Dépose tuyauteries EM-EG-EDem / B4-D3 | 3 days | Wed 29/11/00 | | | █ | █ | █ | | | | | | | | |

Only on 11 Dec !

on schedule

FCA (incl. electronics) done !

Central electronics finished

Other tasks:

- remove all gas bottles (A. D'Auria) ✓
- cut all blue distribution racks, also check 200V batterie of Solenoide (P. Carrie) ✓
- remove special power supply from D3 -> (SL/PO) ✓
- Back-up of WDES0 (D. Ruffinoni) ✓
- Cut electricity in SG8 (ST/EL) -> dismantling racks in SG8

Only today !

Planning for this week (week 49)



| ID | Task Name | Sun 3 Dec | Mon 4 Dec | Tue 5 Dec | Wed 6 Dec | Thu 7 Dec | Fri 8 Dec | Sat 9 Dec | Sun 10 Dec |
|----|---|-----------|----------------------------|---------------------|-----------|--------------------|-----------|-----------|------------|
| | | S | M | T | W | T | F | S | S |
| 1 | dem. Electronique A,B,C,D | | P. Gavillet + groupes | | | | | | |
| 2 | ouverture caniveau / cable det. Incendie SG-SX | | Maksimovic + renfort ST/HM | | | | | | |
| 3 | mise en securite SG8 | | J. Gomez | | | | | | |
| 4 | Dem. racks SG8 labo mix | | | Andrea,Sari,Leon | | | | | |
| 5 | mise en securite electrique UX85 (C>A>B>D) | | | J. Gomez | | | | | |
| 6 | finition des rallonges, raccordement eclairages | | Patrick,Hassaine | | | | | | |
| 7 | re-installation eclairage | | | | | Dominique,Hassaine | | | |
| 8 | mise en securite SDN, IGD, GSS, Halon | | N. Bourgeois | | | | | | |
| 9 | | | | | | | | | |
| 10 | Prep. Alim. Sol. D3 | | Ron Forrest | | | | | | |
| 11 | dem. Bouchon PX85 | | Dominique,Jean | | | | | | |
| 12 | Prep./Dem. Cannes Cryo | | | K. Barth + pontiers | | | | | |
| 13 | | | | | | | | | |
| 14 | extraction MVTX | | K. Osterberg | | | | | | |
| 15 | MUB ? | | Oxford | | | | | | |
| 16 | | | | | | | | | |
| 17 | Separation Barrel - S.d.C. B | | | | | selon resources | | | |
| 18 | Dem. construction alu parking | | | | | selon resources | | | |

Planning from Philippe for electronics removal



| | 2 0 0 0 | | | | | | 2 0 0 1 | | | |
|-----------------|---------|---------|---------|---------|-------|----------------|---------|--------|--------|--------|
| Week: | -- 48-- | -- 49-- | -- 50-- | -- 51-- | | -- 2-- | -- 3-- | -- 4-- | -- 5-- | -- 6-- |
| Dates | 27 01 | 04 08 | 11 15 | | | 08 12 | 15 19 | 22 26 | 29 02 | 05 09 |
| | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- |
| Central | DAS+SC | | | | | | | | | |
| Detector | FCA | HPC? | BRI CH | | | <---- OD?----> | | | | |
| | FCB | TPC? | FRI CH | | | VD/ pi x | | | | |
| | STI C | | VD | | | | | | | |

Problem:

B3 should be empty in week 51.

ID, OD, VD, TOF, HAC and MUS electronics has to be removed during the next 2 weeks.



- Planning of week 49 is very dense
- Week is short (only 4 real working days, DELPHI Party)
 - ➔ Please respect working hours.
- Endcaps will move in week 50.
 - ➔ Material has to be removed from UX85.
- Platform B4 should be dismantled in week 51.
- We are limited by missing handling personnel.
 - ➔ Progress may be delayed.