



11th DELPHI Dismantling Meeting

Monday, 19 Feb 2001, 8:15 h











Progress during week 07/2001

Planning for week 08/2001

A.O.B

Progress during last week (week 7/2001)



ID	Task Name	11 Feb '01							18 Feb '01		
		S	M	T	W	T	F	S	S	M	
1	transport B1 -> point 2			✓ (shifted to Tuesday)							
2	Inspection securite CISSCT				✓ (very minor comments)						
3	remove MUF side C							✓ (A+C ready !)			
4	transport 8 chambers to Peney		Delayed to Monday. Frames not ready.								
5	remove HOF side C										
6	transport HOF counters to B...										
7	dismantle vac. pumps			✓ (shipped to UK)							
8	dismantle turret side C						✓				
9	empty endcap aureole							✓ (to continue)			
10	undress Barrel							✓ (to continue)			

Very good progress. MUF was very fast. Ca. 1 week gain.

Planning for this week (week 8/2001)



ID	Task Name	18 Feb '01						25 Feb '01	
		S	M	T	W	T	F	S	M
1	Load 16 MUF chambers		█						
2	Transport MUF -> Peney			█					
3	dismantle HOF (C)		█	█	█				
4	dismantle HOF (A)				█	█	█		
5	Empty aureole (C) cont.		█	█	█	█			
6	Dism. Cooling pipes (C)		█	█	█	█			
7	Dism. Electronics boxes (C)		█	█	█	█			
8	Empty aureole (A)				█	█	█	█	█
9	Dism. Cooling pipes (A)				█	█	█	█	█
10	Dism. Electronics boxes (A)				█	█	█	█	█
11	Uncabling Barrel (cont.)		█	█	█	█	█	█	█