



# 15<sup>th</sup> DELPHI Dismantling Meeting

Monday, 19 March 2001, 8:15 h

Progress during week 11/2001

Planning for week 12/2001

A.O.B

# Progress during last week (week 11/2001)



ID	Task Name	11 Mar '01						
		S	M	T	W	T	F	S
1	dismantle upper thin endcap (A)		█	✓				
2	lift to SX		█	✓				
3	separate into 6 sectors			█	✓			
4	dismantle lower thin endcap (A)			█	✓			
5	lift to SX			█	✓			
6	separate into 6 sectors				█	✓		
7	dismantle last streamer layer				█	✓		
8	remove inner cyclinder (C)				█	✓		
9	remove cross (C)					█	✓	
10	remove inner cyclinder (A)						█	✓
11	remove cross (A)						█	✓
12	finish cleaning up Barrel (C)		█			✓		
13	clean up Barrel (A) lower part !						█	✓
14	prepare EC (A) for dismantling		█					✓
15	preparation CRYO dismantling D3		█					✓

to  
continue

Progress as planned. No problems.

# Planning for this week (week 12/2001)



Task Name	18 Mar '01							25 Mar '01		
	S	M	T	W	T	F	S	S	M	
dismantling thick endcap		Target: 2 sectors/day -> 12 days total								
extraction of chambers		[Blue hatched bar]								
lift to SX		[Blue hatched bar]								
finish clean-up of barrel (A, lower half)		[Blue vertical lines bar]								
removal of cables between Barrel and D1,D2				[Blue vertical lines bar]						
removal of cryo equipment from D3		[Pink vertical lines bar]								