



# 20<sup>th</sup> DELPHI Dismantling Meeting

Monday, 23 April 2001, 8:15 h

Progress during week 16/2001

Planning for week 17/2001

A.O.B

# Progress during last week (week 16/2001)



		15 Apr '01						
ID	Task Name	S	M	T	W	T	F	S
1	Lift A1 -> surface			█	✓			
2	Store A1 on parking			█	✓			
3	Clean-up D1 (cables)			██████████	✓			
4	Install racks in D1				██████████	✓		
5	Clean-up D2		✓	████████████████████				✓ to continue
6	D3: Remove cooling pipes			██████████	✓ to continue			
7	D3: Remove Gas Control Box					█	✓	
8	D3: Remove Hazelmayr					█	✓	
9	D3: Remove racks 1 + 2 + 3			✓		██████████		✓
10	D3: Remove cables					██████████		✓
11	D3: Circuit Breakers (DESY)					████████████████████		✓ transport next week
12	D3: Main Power Supply (ST/EL)					████████████████████		✓

Progress as planned !

All transports carried out as planned.

# Planning for this week (week 17/2001)



ID	Task Name	23 Apr '01							30 Apr '01				
		S	M	T	W	T	F	S	S	M	T	W	T
1	Dépose des tuyauteries D3												
2	Plate-formes D3												
3	Dépose des tôles striées Plate-formes N°4 - 3 - 2												
4	Dépose des plate-formes N°4 - 3 - 2 - 1												
5	Dépose des câbles / D2												
6	Démontage du End-cap A 10 modules 27T												
7	Démontage du End-cap A 2 bases 35T												
8	Nacelle EGIE / Lignes CRYO												
9	Dépose des lignes CRYO												
10													
11													
12	Enlèvement des bennes 1x G5 + 1x G6												
13	Benne G8												
14	Benne G2												