



# 12<sup>th</sup> DELPHI Dismantling Meeting

Monday, 26 Feb 2001, 8:15 h

Progress during week 08/2001


Planning for week 09/2001

A.O.B

# Progress during last week (week 8/2001)



ID	Task Name	18 Feb '01							25 Feb '01	
		S	M	T	W	T	F	S	S	M
1	Load 16 MUF chambers		█	✓						
2	Transport MUF -> Peney			█	✓					
3	dismantle HOF (C)		█	█	█	█	█			
4	dismantle HOF (A)				█	█	█	█	✓	
5	Empty aureole (C) cont.		█	█	█	█	█		✓	
6	Dism. Cooling pipes (C)		█	█	█	█	█		✓	
7	Dism. Electronics boxes (C)		█	█	█	█	█		✓	
8	Empty aureole (A)				█	█	█	█	█	✓
9	Dism. Cooling pipes (A)				█	█	█	█	█	✓
10	Dism. Electronics boxes (A)				█	█	█	█	█	✓
11	Uncabling Barrel (cont.)		█	█	█	█	█	█	█	█



to continue

## Planning for this week (week 9/2001)



- Some problems to be expected for thin EC. Support tube blocked.
- Foresee to dismantle thin EC in SX8.  
→ Safer method. Simpler transport.

ID	Task Name	25 Feb '01							4 Mar '01
		S	M	T	W	T	F	S	S
1	remove thin EC (C, upper)		█						
2	lift thin EC (C, lower)				█				
3	remove support cylinder				█				
4	remove thin EC (C, lower)				█				
5	Clean-up EC A (cont.)		█						
6	Uncabling Barrel (cont.)		█						