



9th DELPHI Dismantling Meeting

Monday, 5 Feb 2001, 8:15 h



Progress during week 05/2001

Planning for week 06/2001

A.O.B

Remarks

Material removal
has started !



Planning for this week (week 6/2001)



| | | 4 Feb '01 | | | | | | |
|----|---------------------------|-----------|---|---|---|---|------|-------|
| ID | Task Name | S | M | T | W | T | F | S |
| 1 | install pallonier on B1 | | ■ | | | | | |
| 2 | remove cables under B1 | | ■ | | | | | |
| 3 | lift B1 to surface | | | ■ | | | | |
| 4 | empty B1 (racks etc.) | | | ■ | ■ | ■ | | |
| 5 | transport B1 -> PA2 | | | | | | ■ | |
| 6 | put cover plates on rails | | ■ | | | | | |
| 7 | FEMC side A | | ■ | ■ | ■ | ■ | ■ | |
| 8 | SMC (A+C) | | ■ | ■ | ■ | ■ | ■ | |
| 9 | Prep. FHAC dismantling | | ▨ | ▨ | ▨ | ▨ | ▨ | |
| 10 | Prep. MUF dismantling | | ▨ | ▨ | ▨ | ▨ | ▨ | |
| 11 | Petit pot de demontage | | | | | | ◆ 82 | 17:00 |



It's time for another drink...



Thursday, 8 Feb., 17:00 in UX85