



13th DELPHI Dismantling Meeting

Monday, 5 March 2001, 8:15 h

Progress during week 09/2001

Planning for week 10/2001

A.O.B

Planning for this week (week 10/2001)



		4 Mar '01						
ID	Task Name	S	M	T	W	T	F	S
1	lift upper thin EC (C) to SX		█					
2	dismantle lower thin EC (C)		█					
3	dismantle support cylinder			█				
4	extract streamer chambers (C)			█				
5	disassemble upper thin EC (C)			█	█			
6	dismantle chambers behind thick EC (C)				█			
7	lift lower thin EC (C) to SX					█		
8	extract streamer chambers (C)					█		
9	disassemble upper thin EC (C)					█	█	
10	clean up barrel (C) cont.		█	█	█	█	█	█
11	prepare EC (A)		█	█	█	█	█	█

J&B will pick up thin EC segments from point 8. No CERN transport necessary.



Portique now available
on storage zone in Peney !
Capacity 75 T.
First use:
≈21 March, EC lourds

For your information...



Road accident
(Excoffier SA) due to
badly loaded material.

OPAL: Organized theft
of dismantled material
(copper/lead)
discovered at point 6.
Enquiry under way.



J&B has still not
received authorization
for removal of cables.