



18th DELPHI Dismantling Meeting

Monday, 9 April 2001, 8:15 h

Progress during week 14/2001

Planning for week 15/2001

A.O.B

Progress during last week (week 14/2001)



ID	Task Name	1 Apr '01							
		S	M	T	W	T	F	S	
1	Prep. C1 + C2 for dismantling		█			✓			
2	jumelage ponts		◆						
3	load C2 on platform			█	✓				
4	dejumelage ponts			◆					
5	remove balconies C2			█		✓			
6	lift C2 to SX				█		✓		
7	store C2 on parking (SHM8)					█		✓	
8									
9	clean up Barrel, D-side		▤			✓			
10	clean up D3				▤				✓

Progress as planned. No major problems.

Except: "Bleu" ill and Laurent out of game due to sprained ankle.

Transports foreseen for this week (week 14/2001)



- 1 benne 7m³, group 9 (rack/electronics) ✓
- Tue / Wed ≥ 2 sectors 27 T. Only 1 sector.
OPAL had 3 modules!

New estimate of J&B:

1 sector DELPHI = 7 hours -> 1 sector / day feasible.

Planning for this week (week 15/2001)



ID	Task Name	8 Apr '01						15 Apr '01			
		S	M	T	W	T	F	S	S	M	T
1	Preparation A2		█	█	█						
2	A2 -> Platform			█	█						
3	dismantle upper balcony			█	█	█					
4	store in cavern				█	█	█				
5	prepare A1				█	█					
6	Repas de Paques						█				

on C platform or on place of C barracks.

Repas des Paques.

probably in week 16 ...

Circuit breakers on D3 will be picked up (DESY).

ST/EL will come to recuperate power supply on D3.

Transports foreseen for this week (week 15/2001)



- 1 benne 30m³, group 4 (ferraille)
- Mon - Thu 1 sector/day