



14th DELPHI Dismantling Meeting

Monday, 12 March 2001, 8:15 h

Progress during week 10/2001

Planning for week 11/2001

A.O.B

Progress during last week (week 10/2001)



ID	Task Name	4 Mar '01							
		S	M	T	W	T	F	S	
1	lift upper thin EC (C) to SX		█	✓					
2	dismantle lower thin EC (C)		█	✓					
3	dismantle support cylinder			█					
4	extract streamer chambers (C)			█	✓				
5	disassemble upper thin EC (C)			█		✓			
6	dismantle chambers behind thick EC (C)				█	✓			
7	lift lower thin EC (C) to SX					█		✓	
8	extract streamer chambers (C)					█		✓	
9	disassemble upper thin EC (C)					█		✓	
10	clean up barrel (C) cont.							█	✓
11	prepare EC (A)							█	✓

Additional notes from the Gantt chart:
 - Task 3: 'will be done today' (pointing to Tuesday)
 - Task 4: 'will be done today' (pointing to Wednesday)
 - Tasks 10 and 11: Represented by dense vertical bar patterns across the entire week.

Progress as planned. No major problems. Cranes not 100% reliable.

Planning for this week (week 11/2001)



ID	Task Name	11 Mar '01						
		S	M	T	W	T	F	S
1	dismantle upper thin endcap (A)		█					
2	lift to SX		█					
3	separate into 6 sectors			█				
4	dismantle lower thin endcap (A)			█				
5	lift to SX			█				
6	separate into 6 sectors				█			
7	dismantle last streamer layer				█			
8	remove inner cyclinder (C)				█			
9	remove cross (C)					█		
10	remove inner cyclinder (A)						█	
11	remove cross (A)						█	
12	finish cleaning up Barrel (C)		▨					
13	clean up Barrel (A) lower part !						▨	
14	prepare EC (A) for dismantling		▨					
15	preparation CRYO dismantling D3		▨					