



19th DELPHI Dismantling Meeting

Tuesday, 17 April 2001, 8:15 h

Progress during week 15/2001

Planning for week 16/2001

A.O.B

Progress during last week (week 15/2001)



ID	Task Name	8 Apr '01							15 Apr '01			
		S	M	T	W	T	F	S	S	M	T	
1	Preparation A2		█	█	█	✓						
2	A2 -> Platform			█	█	✓						
3	dismantle upper balcony			█	█	█	✓					
4	store in cavern				█	█	✓					✓
5	prepare A1				█	█	✓					
6	Repas de Paques							█				

on C platform ✓

already on LASTRA platform ✓

Excellent progress !

All transports carried out (4 sectors + 1 skip) as planned.

Planning for this week (week 16/2001)



ID	Task Name	15 Apr '01						
		S	M	T	W	T	F	S
1	Lift A1 -> surface			█				
2	Store A1 on parking			█				
3	Clean-up D1 (cables)			█	█			
4	Install racks in D1				█	█		
5	Clean-up D2			█	█	█	█	
6	D3: Remove cooling pipes			█	█			
7	D3: Remove Gas Control Box					█		
8	D3: Remove Hazelmayr					█		
9	D3: Remove racks 1 + 2 + 3					█	█	
10	D3: Remove cables					█	█	
11	D3: Circuit Breakers (DESY)			█	█	█	█	
12	D3: Main Power Supply (ST/EL)			█	█	█	█	

Not yet confirmed.

D3 clean-up will have to continue in week 17.

Transports foreseen for this week (week 16/2001)



- Wed: 1 benne 30m³, group 2 (composite)
- Fri: 1 benne 9m³, group 5 (copper)
- Tue - Fri: 1 sector/day