

# 4<sup>th</sup> DELPHI Dismantling Meeting



Monday, 18 Dec 2000, 8:15 h

Progress during week 50

Planning for week 51

A.O.B

# Progress during last week (week 50)



ID	Task Name	Sun 10 Dec	Mon 11 Dec	Tue 12 Dec	Wed 13 Dec	Thu 14 Dec	Fri 15 Dec	Sat 16 Dec	Sun 17 Dec	Mon 18 Dec	Tue 19 Dec	Wed 20 Dec	
		S	M	T	W	T	F	S	S	M	T	W	
1	remove gas racks from B4		[Blue bar]						crane men + gas team + Patrick				
2	remove electronics		[Blue bar]						Philippe + team + det. groups				
3	Install platform on endcap C		[Blue bar]		Jean, Bernard								
4	move endcap to garage			[Blue bar]		Jean, Bernard							
5	extract RIF C chambers and drift boxes			[Blue bar]	[Blue bar]								
6	remove beampipe				[Blue bar]		R. Veness						
7	remove ID					[Blue bar]		ID team					
8	separate JET/Straws						[Blue bar]		ID team				
9	Install tools for TPC opening						[Blue bar]		TPC team				
10	MUB		[Blue bar]									Oxford	
11	Put endcap A on rolls						[Blue bar]		Jean, Bernard				
12	Move endcap A									[Blue bar]		Jean, Bernard	
13	Continue TPC opening										[Blue bar]		

Left for this week !

All boxes removed !

ID stored in SG8

TPC endplate removed

Oxford back in January

Good progress !



## Some comments to week 50

Still no storage space at E-pool. Repeated displacement of pallets eats up resources.

Some discussions with safety coordinators (APAVE/GTD). No big problems, except one serious warning ! Work in 12m height without any precautions.

Safety rules must be followed !

Is fire authorization required for work with "disqueuse" ?  
Can "disqueuse" be replaced by slow running rotary saw ?

# Planning for this week (week 51)



ID	Task Name	Duration	Sun 17 Dec	Mon 18 Dec	Tue 19 Dec	Wed 20 Dec	Thu 21 Dec	Fri 22 Dec	Sat 23 Dec	Sun 24 Dec	Mon 25 Dec	Tue 26 Dec	
			S	M	T	W	T	F	S	S	M	T	
1	remove gas racks from B4	4.5 days		[Task bar]					crane men + gas team + Patrick				
2	remove electronics	4.5 days		[Task bar]					Philippe + team + det. groups				
3	prepare gas racks C3	2 days		[Task bar]		Leon, Sari							
4	prepare gas racks A3	2.5 days				[Task bar]		Sari, Leon					
5	remove passerelle B4 - Barrel	2 days				[Task bar]		Dominique, Hassaine					
6	Inspection/Closure TPC A side	2.5 days		[Task bar]			TPC team						
7	move endcap A to TX	1 day		[Task bar]	Jean, Bernard								
8	Photo endcap A	0.5 days			[Task bar]	CERN photo service							
9	move endcap A to garage	0.5 days			[Task bar]								
10	Re-install lights endcap A	1 day				[Task bar]	Enrique, Davy						
11	remove RIF C vessels	1 day			[Task bar]	RIF team							
12	extract RIF A chambers and drift boxes	2.5 days				[Task bar]		RIF team					
13	Prepare TPC opening C (?)	0.5 days				[Task bar]	Jean, Bernard						
14	Open TPC side C (?)	2 days					[Task bar]	TPC team					
15	Repas de fin d'année	0.5 days						[Task bar]	toute l'equipe				

TPC: should one re-close endplate A ?  
 Could stay open for EXPO ?

End of year lunch  
 on Friday 13:00 !



## Material needed for January:

- frame for Barrel Muon chambers extraction (St. Genis)
- box, beam, and gantry for FCB

SX hall will be closed over Christmas / New Year (23/12 - 8/1). No access / no visits. Safety inspection tours 2x/week.

Resume of work: 8 Jan, 8:00.